BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Drilling of borewells in chowdeshwari ward no -02 of yelahanka sub division.**			
2	Sanctioned Estimate No. And Date	BBMP/EE/YLK DI/TA/ 18/2020-21 date - 12/08/2020 BBMP/CE/A-A/YLK Zone/PB/ 248/2019-20 date - 27-03-2020			
3	Name of the Contractor	**Sri Kishore kumar M**			
4	Time Stipulated for Completion of work	90 days			
5	Date of Commencement	10-12-2020			
6	Date of Completion:	30-4-2021			
7	Measurment Recorded				
	M.B No	4951			
	Page No	495047 to 495057			
8	Name of the Office/ Officials incharge of the work				
	1) Asst. Exe.Engineer	~~RAJARAJESHWARINAGARA~~ RAJANI KANTH MALLI			
	2) Asst. Engineer	CHANDRAKANTHA RAJU-R-A.			
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE